


LIFE SAFETY SYSTEMS, INC.®

P.O. Box 76, Essex Jct., VT 05453-0076



PHONE 802-879-5355

FAX 802-879-4574

IN VERMONT 1-800-649-9995

FIRE ALARM SYSTEM
Test & Inspection Report
VERMONT PROOF OF INSPECTION STICKER # 10-18537
SYSTEM IDENTIFICATION # F-27417

Customer: Richards Apartments – 355 Pearl St.

Date: July 7, 2010

Contact: Gene Richards

Location: 355 Pearl St., Burlington

Time: Start: 9:45 End: 11:30 Total: 1:45

Techs Sent: MC, ML

Panel Make & Model: Silent Knight 5208

Date Installed: July 7, 2010

	(Ah)	<u>AC Line</u>	<u>DC Charge Rate</u>	<u>Battery Voltage Under Load</u>	
				<u>DC Starting</u>	<u>DC Ending</u>
Power Supply (7)		121.3 VAC	27.0 VDC	xxxx	xxxx
<u>Manual Pull Stations</u>	Qty: 7		# Zones: 3		Tested: 7
<u>Signal Horn/Strobes</u>	Qty: 6		# Zones: 2		Tested: 6
Apartment Horns	Qty: 14		# Zones: 4		Tested: 14
<u>Automatic Detection</u>					
Photoelectric Smokes	Qty: 4		# Zones: 2		Tested: 4
CO Detectors	Qty: 1		# Zones: 1		Tested: 1
AC Smoke/CO Combo Units	Qty: 53		# Zones: N/A		Tested: 53
Sprinkler Water Flow	Qty: 1		# Zones: 1		Tested: 1
Sprinkler Tamper	Qty: 1		# Zones: 1		Tested: 1

Notes: All AC detectors tested and cleaned except FireX detectors. FireX brand detectors, if any, were tested with push button and not cleaned, in compliance with manufacturer's instructions.

Auxiliary Features

None


Deficiencies Found


- 1) No breaker lock
- 2) Wiring for horn/strobe on front of building not protected
- 3) Exposed wiring above Fire Alarm Control Panel
- 4) Fire Alarm Control Panel vestibule still under construction – no smoke detector installed
- 5) Apt 5 living room combo unit not in tandem

Action Taken

- 1-5) To be corrected by Brian Ladd Electric

Comments: 1) Stairwell AC combo unit tandem with Apt 6. 2) Boiler Room AC combo tandem with Apt 1.


Authorized Representative
VT State License #T1-1377


Reviewed by #T1-1059

cc: VT Department of Public Safety - Williston
Burlington Fire Department